

Mill Creek Trunk Sewer to Nolensville
Metro Project No. 98-SG-13
Metro Contract No. 15069
Meeting Minutes 6/25/03
Bi-Weekly # 6

Attendees

Larry Davis, MWS
Robert Phillips, MWS
John Evans, WLH
Chad Justice, WLH

JOB PROGRESS TO DATE : as of 6-24-03

**114 days completed on a 280 day project 47 % of total days completed.
(There are 3 rain Days for April and 9 for May and 1 for June thus far. Total Rain Days thus far stand at 13 days.Totals will be figured at the end of each month.)**

**Hailey has installed 2429' of 21" Ribbed PVC.
Hailey has installed 133 of 15" Ribbed PVC
Hailey has installed the bore at Nolensville road
Hailey has installed 10 - 48" Manholes and 33' of Additional Sidewall.
Hailey has installed 1 – 15x6" Tees and 1 – Cleanout Assemblies.
Hailey has installed 8 – 21x6" Tees and 8 – Cleanout Assemblies.**

Hailey has installed 85' of 6" PVC for services.

**Substantial completion date is November 6, 2003. (250 days)
Completion date is December 6, 2003 (280 days)
Penalty of \$1000.00 a day for project not being completed on time.**

1. W. L. Hailey is currently inspecting silt fence on a daily basis.
2. Larry Davis requested that all request for weekend work be in by Thursday before the weekend of the request.
3. The bore at Sunset Rd is complete.
4. The bore at Nolensville Rd at the end of the job is complete.
5. W. L. Hailey needs to call PBS&J upon the completion of blasting of the creek crossings so they can search for injured crayfish.

6. Crossing # 12 has been completed.
7. Crossing # 13 will begin this week.
8. The next Bi-weekly meeting will be July 9th at W.L. Hailey's Lebanon Rd office at 9:00 am.

Please notify the writer of any errors or omissions at Larry.Davis@Nashville.com.