

September 29, 2017

Mr. Don Swartz, P.E.
Town Engineer
Town of Nolensville
7218 Nolensville Road
Nolensville, Tennessee 37135

**RE: PROJECT UPDATE
SUNSET ROAD IMPROVEMENTS
FROM BENNINGTON PLACE TO NOLENSVILLE ROAD
NOLENSVILLE, TENNESSEE**

Dear Don:

This letter serves as a progress report for the above-referenced project:

Recent Work Accomplished

- Permitting
 - Begin development of EPSC Plans and SWPPP
- Utility Coordination
 - Provided current plans/cross sections to Metro Water and Sewer and requested conflict information by end of October
- Right-of-Way Acquisition
 - Appraisal reports completed on 8 tracts
 - Target date for completion of appraisals remains end of October
- Final Construction Plan Development
 - Completed "2nd Sheets" (general notes, special notes, ROW notes, utility notes, standard drawings list)
 - Finalized pavement design
 - Completed signing and pavement marking plan
 - Completed culvert crossing sheets and finalized drainage design
 - Developed intersection spot elevation details
 - Continued development of quantity calculations and began development of engineer's estimate
 - Bridge plans 90% complete
 - Final QC/QA ongoing
 - Finalizing quantity calculations and engineer's estimate

Work in Progress/Upcoming Work

- Road Design/Plan Development
 - Continued development towards final construction plans
 - Development remains on schedule to allow for advertisement in December 2017
- Bridge Design
 - Continued development towards final construction plans
 - Development remains on schedule to allow for advertisement in December 2017

- Miscellaneous
 - ROW appraising reports and begin ROW acquisition offers
 - Permitting
 - Completing EPSC plans and SWPPP for submittal to TDEC
 - Submit TDEC and USACE ARAP and 401 permit applications
 - Final utility coordination → relocation plans
 - Finalized geotechnical investigation including pavement design recommendation

Issues/Action Items

- Traffic Control from bridge to Nolensville Road intersection
 - Phased construction → may require temporary pavement and/or temporary traffic signals (bridge may require closure)
 - Closure/Detour
- R/W acquisition
 - Currently no additional questions/issues
- Anticipated letting date and construction complete date
 - Further discussion related to possible time restrictions (school, Nashville crayfish, road closures, etc.) and ROW Acquisition

If you have any questions or need anything further in your review, please call.

Sincerely,

RAGAN-SMITH ASSOCIATES, INC.



Dominick J. Romano, Jr., PE
Project Manager

CC: Mr. Jimmy Alexander, Mayor
Mr. Jason Patrick, Vice Mayor
Mr. Tommy Dugger, Alderman
Mr. Brian Snyder, Alderman
Mr. Larry Felts, Alderman
Mr. Ken McLawhon, Town Administrator
Mr. Bob Notestine, Town Attorney