

**Mill Creek Trunk Sewer to Nolensville**  
**Metro Project No. 98-SG-13**  
**Metro Contract No. 15069**  
**Meeting Minutes 7/16/03**  
**Bi-Weekly # 7**

**Attendees**

Larry Davis, MWS  
Tony Southerland, WLH  
Chad Justice, WLH  
Eddie Smith, MWS  
John Evans, WLH

**JOB PROGRESS TO DATE : as of 7-11-03**

**134 days completed on a 280 day project 48 % of total days completed.  
( There are 3 rain Days for April and 9 for May and 1 for June thus far. Total Rain Days thus far stand at 13 days.Totals will be figured at the end of each month.)**

**Hailey has installed 98' of 8" PVC.  
Hailey has installed 216' of 36" D.I.P.  
Hailey has installed 2429' of 21" Ribbed PVC.  
Hailey has installed 133 of 15" Ribbed PVC  
Hailey has installed the bore at Nolensville road  
Hailey has installed 10 - 48" Manholes and 33' of Additional Sidewall.  
Hailey has installed 1 – 15x6" Tees and 1 – Cleanout Assemblies.  
Hailey has installed 8 – 21x6" Tees and 8 – Cleanout Assemblies.**

**Hailey has installed 85' of 6" PVC for services.**

**Substantial completion date is November 6, 2003. ( 250 days )  
Completion date is December 6, 2003 ( 280 days )  
Penalty of \$1000.00 a day for project not being completed on time.**

**Hailey needs to inspect the Silt Fencing on a dailey basis**

**All request for weekend or holiday work should be in a letter form. ( On Wednesday or Thursday before the weekend requesting to work)**

**Boring is complete at Sunset Rd.  
Boring is complete at Concord Rd.**

**BUSINESS :**

1. W. L. Hailey is currently inspecting silt fence on a daily basis.
2. Larry Davis stated he would e-mail Suzanne Herron, Stan Rudzinski, Amy Robinson, Robby Baker, and Rebecca Dohn and ask that they attend the next meeting.
3. The bore at Concord Rd is complete
4. W. L. Hailey will get some Mosquito killer for anywhere there is stagnant water.
5. W. L. Hailey stated that in 2 weeks they may put another crew in to do the creek crossings.
6. Crossing # 1 has been completed.
7. Crossing # 2 will begin this week.
8. The next Bi-weekly meeting will be July 23<sup>rd</sup> at W.L. Hailey's Lebanon Rd office at 9:00 am.

Please notify the writer of any errors or omissions at [Larry.Davis@Nashville.gov](mailto:Larry.Davis@Nashville.gov)