

MILL CREEK TRUNK LINE TO NOLENSVILLE
PROJECT NO. 98-SG-13 RFP 02-79
JULY 22, 2003

Attendees

Larry Davis, MWS
Scott Kelley, WLH
Rebecca Dohn, MWS

Eddie Smith, MWS
Chad Justice, WLH
Tony Southerland, WLH

Suzanne Herron, PBS&J

JOB PROGRESS TO DATE: as of 7-21-03

140 days completed on a 280-day project 50 % of total days completed.
(There are 3 rain Days for April and 9 for May and 1 for June thus far. Total Rain Days thus far stand at 13 days. Totals will be figured at the end of each month.)

Hailey has installed 216' of 36" D.I.P
Hailey has installed 400' of 24" Ribbed PVC.
Hailey has installed 96' of 24" D.I.P.
Hailey has installed 2429' of 21" Ribbed PVC.
Hailey has installed 133 of 15" Ribbed PVC
Hailey has installed 98' of 8" PVC.

Hailey has installed 10 - 48" Manholes and 33' of Additional Sidewall.
Hailey has installed 1 - 15x6" Tees and 1 - Cleanout Assemblies.
Hailey has installed 8 - 21x6" Tees and 8 - Cleanout Assemblies.
Hailey has installed 105' of 6" PVC for services

Hailey needs to inspect the Silt Fencing on a daily basis

1. Larry Davis asked for specific impact days from the rain.
2. Larry Davis asked about the Tee on line 2 it was installed per an addendum made to the plans.
3. Larry Davis asked that all emails go to the contractor, the on site inspector and himself.
4. The culvert pipe at Nolensville Rd that W.L. Hailey is using for the temporary road will come out once they are through.
5. Moffatt joint tester is being used on each joint
6. Suzanne Herron said that she is satisfied with the creek crossings to this point.
7. Larry Davis asked that W.L. Hailey meet on site with Rebecca Dohn and Robert Karesh to decide upon what areas need erosion control devices. Ms. Dohn will schedule this meeting.

8. Larry Davis asked if W.L. Hailey had driven on the Concord Road Baptist Church parking lot. Tony Southerland stated W.L. Hailey had only driven on it to unload some pipe. There had been no equipment on the parking lot since.
9. The next Bi-weekly meeting will be August 6th at W.L. Hailey's Lebanon Rd office at 9:00 am.

Please notify the writer of any errors or omissions at Larry.Davis@Nashville.gov.

Larry Davis

cc: All Attendees